Name of Work : Improvements to Roads and drains at Ravindranagara and other area in Ward no : 13

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
7	pavement: Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as clause 1051.2.2 design mix M20/M30, with 25mm and down size graded granite metal coarse aggregates and fine aggregates with super plasticizer @3lts confirming to IS9103-1999 Reaffirmed-2008 mixed in a concrete mixer of not less than 0.6cum capacity and appropriate weigh batcher as per approved mix design laid in approved fixed side from work(steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specification.						
	Ravindranagara						
	4th Main	1	30.00	6.00	0.15	27.00	
		1	30.00	7.25	0.15	32.63	
		1	13.30	8.20	0.15	16.36	
	22 nd Cross	1	30.00	2.15	0.15	9.68	
		1	30.00	2.40	0.15	10.80	
		1	30.00	3.40	0.15	15.30	
		1	9.50	4.40	0.15	6.27	
	23 rd cross	1	7.00	3.95	0.15	4.15	
		1	1.80	1.90	0.15	0.51	
		1	1.00	2.00	0.15	0.30	
		1	6.65	4.65	0.15	4.64	
		1	11.10	2.20	0.15	3.66	
		1	7.00	3.35	0.15	3.52	
		1	30.00	3.80	0.15	17.10	
		1	28.30	3.38	0.15	14.35	
	Cross Road	1	30.00	4.45	0.15	20.03	
		1	30.00	4.65	0.15	21.83	
		1	1.00	4.70	0.15	0.68	
	4th Main for drain rising	1	30.00	0.15	0.15	0.68	
		1	30.00	0.15	0.15	0.68	
		2	30.00	0.15	0.15	1.35	
	22 nd Cross for drain rising	2	30.00	0.15	0.15	1.35	
		2	30.00	0.15	0.15	1.35	
		2	9.50	0.15	0.15	0.43	
	23 rd cross for drain rising	1	7.00	0.15	0.15	0.16	
		1	1.80	0.15	0.15	0.04	
		1	1.00	0.15	0.15	0.02	
		1	3.00	0.15	0.15	0.07	
		2	11.10	0.15	0.15	0.50	
		2	7.00	0.15	0.15	0.32	

ಸಿದ್ದಾಪುರ ಕಾಯಿಪಲ್ಯೆ ಮಾರುಕಟ್ಟೆ ಅಭಿವೃದ್ಧಿ ಸಮಿತಿ, ಬೆಂಗಳೂರು

d - 361623

Net - 2617